

ID	Task Name	Start	Finish	Sep '12	07 Oct '12	14 Oct '12	21 Oct '12	28 Oct '12	04 Nov '12	11				
				M	T	W	T	F	S	S	M	T	W	T
1	PILOT BUTTE WATER DISTRIBUTION SYSTEM	Mon 01/10/12	Thu 08/11/12	[Gantt bar]										
2	October 1st to 11th Turn Around	Mon 01/10/12	Thu 11/10/12	[Gantt bar]										
3	Mainline (<i>Line Boring</i>)			[Gantt bar]										
4	1st St, Third Ave.- Butte St to 2nd St. & Fourth Ave.	Mon 01/10/12	Thu 11/10/12	[Gantt bar]										
5	Services			[Gantt bar]										
6	8th Street, <i>Courtside</i>	Mon 01/10/12	Fri 05/10/12	[Gantt bar]										
7	Roads			[Gantt bar]										
8	Aspen Cres., Maple Dr. & Finish Butte St.	Mon 01/10/12	Thu 11/10/12	[Gantt bar]										
9	October 15th to 25th Turn Around	Mon 15/10/12	Thu 25/10/12	[Gantt bar]										
10	Mainline			[Gantt bar]										
11	2nd St. - 5th Ave to 3rd Ave, 3rd Ave 2nd St to 3rd St. 3rd St 5th Ave to 2nd Ave.	Mon 15/10/12	Tue 23/10/12	[Gantt bar]										
12	Services (<i>Line Boring</i>)			[Gantt bar]										
13	9th Street	Mon 22/10/12	Thu 25/10/12	[Gantt bar]										
14	Roads			[Gantt bar]										
15	1st St, Third Ave.- Butte St to 2nd St. & Fourth Ave.	Mon 15/10/12	Thu 25/10/12	[Gantt bar]										
16	October 29th to Nov. 8th Turn Around	Mon 29/10/12	Thu 08/11/12	[Gantt bar]										
17	Mainline			[Gantt bar]										
18	4th St - 5th Ave to Railway, 3rd St. - Railway to 1st, 1st ave 4th St to 3rd St.	Mon 29/10/12	Thu 08/11/12	[Gantt bar]										
19	Services (<i>Line Boring</i>)			[Gantt bar]										
20	9th Street, Solar St & Meadow Road	Mon 29/10/12	Thu 08/11/12	[Gantt bar]										
21	Roads			[Gantt bar]										
22	2nd St. - 5th Ave to 3rd Ave, 3rd Ave 2nd St to 3rd St. 3rd St 5th Ave to 2nd Ave.	Mon 29/10/12	Thu 08/11/12	[Gantt bar]										

Project: October Turn Around Sch Date: Wed 26/09/12	Task	[Gantt bar]	External Milestone	◇	Manual Summary Rollup	[Gantt bar]
	Split	[Dotted bar]	Inactive Task	...	Manual Summary	[Gantt bar]
	Milestone	◇	Inactive Milestone	◇	Start-only	[Gantt bar]
	Summary	[Gantt bar]	Inactive Summary	[Gantt bar]	Finish-only	[Gantt bar]
	Project Summary	◇	Manual Task	[Gantt bar]	Deadline	◇
	External Tasks	[Dotted bar]	Duration-only	■	Progress	[Gantt bar]