



September 14, 2012

Dear Resident:

On behalf of Council, this is an update to your central water project.

Water Distribution System

- Contractor Schedule for the Water Distribution System for Sept. 4th to October 11th for the Water Mains, Services (Line Boring) and Roads is included for your information. The next contractor schedule is to be received at the beginning of October 2012, with the schedules being posted on the Town website.
- The Water Distribution System map showing the water mains and line boring completed to date, and proposed for the Sept. 17th to October 11, 2011 is also included, for your information.
- After the water mains are installed in your area, the road crew installs the base gravel which is compacted to have the roads in good driveable condition. Any roads not paved in 2012 will be paved in 2013. The **re-pavement priority are the roads adjacent to the school on 2nd Avenue and 300 block 6th Street.** We appreciate your patience during this construction process-your area is not complete until after the pavement is installed on the roads with final clean up to be completed during the 2013 construction season.
- With the water mains install, to minimize the impact on the grass/gravel improvements done by yourself on the town boulevard adjacent to your property, some residents have put down large tarps on the town boulevard close to their property, prior to the work being started and taken off once the work is completed, which may help minimize the disturbance to this area. If you wish to do this, please note that the tarps **cannot interfere** with the contractor work.
- During the construction process, streets are being aligned and drainage improved when possible with the ultimate goal to improve and make it better.
- As for the line boring of the water services by the town contractor-they are now working in Contract B which includes the area west and including 7th Street. The piping along the road edge is now being buried, instead of mounting the piping on the 2x4, for ease of snow removal and for winter road access. If the water mains do not get installed in Contract A before the snow season, the piping currently along the road edge will be buried. The line boring work is continuing with plans to complete this work by December 2012.
- The scheduling of the appointments for sewer line locating/line boring and agreements follow up is now being done by Debbie, who has been hired by the Town to assist me with water project items. Please contact her to schedule your appointment or if you have questions.
- We do appreciate the residents who have, or who are intending to install their water service connection lines **prior** to the water mains being constructed.
- The contractors plan to be working into and during the winter season. Construction can cause some inconvenience-we appreciate your patience and help in keeping everyone safe during the construction.

Water Treatment Plant/Butte Street Lift Station/Wells-Booster Pump house

This portion of the project is going well, with construction progressing with estimated completion by December 2012, pending any construction delays.

Project Grant/Project Progress

The project is on schedule to meet the grant requirements for all the eligible costs.

Please don't hesitate to contact me at the Pilot Butte Town Office at 781-4547 and select Option #1 or by e-mail at pbprojectmgr@sasktel.net if you have any questions.

Sincerely,

Darlene Woloshyn

Town of Pilot Butte Project Manager

(Water Distribution Map and Contractor Schedule-attached)

ID	Task Name	Start	Finish	2 Sep '12	09 Sep '12	16 Sep '12	23 Sep '12	30 Sep '12	07 Oct '12	14	
				M T W T F S S M T W T F S	M T W T F S S M T W T F S	M T W T F S S M T W T F S	M T W T F S S M T W T F S	M T W T F S S M T W T F S	M T W T F S S M T W T F S		
1	PILOT BUTTE WATER DISTRIBUTION SYSTEM	Tue 04/09/12	Thu 11/10/12								
2	September 4th to 13th Turn Around	Tue 04/09/12	Thu 13/09/12								
3	Mainline										
4	Railway Ave. 6th St to Butte St & Finish Butte St.	Tue 04/09/12	Thu 13/09/12								
5	Services										
6	Complete in Contract A Area	Tue 04/09/12	Thu 13/09/12								
7	Roads										
8	5th St. & 6th St.	Tue 04/09/12	Thu 13/09/12								
9	September 17th to 27th Turn Around	Mon 17/09/12	Thu 27/09/12								
10	Mainline										
11	Aspen Crescent & Maple Drive	Mon 17/09/12	Thu 27/09/12								
12	Services										
13	7th Street	Mon 17/09/12	Thu 27/09/12								
14	Roads										
15	9th St, Butte St. & Railway Ave.	Mon 17/09/12	Thu 27/09/12								
16	October 1st to 11th Turn Around	Mon 01/10/12	Thu 11/10/12								
17	Mainline										
18	1st St, 2nd St., Third Ave. & Fourth Ave.	Mon 01/10/12	Thu 11/10/12								
19	Services										
20	8th Street	Mon 01/10/12	Thu 11/10/12								
21	Roads										
22	Aspen Cres., Maple Dr, Third Ave. & Fourth Ave.	Mon 01/10/12	Thu 11/10/12								

Project: Sept Turn Around Schedu Date: Wed 05/09/12	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

Line Boring Complete
Water mains Complete
Water Mains Sep 17-Oct 11
Line Boring Sep 17-Oct 11

